## **Testing and Commissioning Checklist for Emergency Generator Installation**

I.	Reference Project:				FSD	Ref.: .		
II.	Installations and Equipment Connected (1) Name of buildings being protected:							
			ak Sta ırrent		Rateo	l Input	Starting Method	
v	Fire service installation  i. Fixed fire pump  ii. Intermediate booster pump  iii. Sprinkler pump  iv. Fireman's lift  v. Fire detection system  vi. Smoke extraction system  vii. Staircase pressurization  iii. Exit sign/emergency lighting  ix. Others:  Other equipment (please specify)		× × ×	A A A A A A A A A A	No. No. No. No. No. No.	× × ×	kW	Remarks: D.O.L. Star-delta Auto-tx. or others
	Estimated maximum simultaneous starting and running load					kW/	kVA	
ш.	- ·		380/2	20		kV	W Spee	<u>lover</u>   ed: rpm
IV.	<b>Fuel</b> 4.1 Type: [	] Diese	el	[ ]	Other	(please	e specify	·)

APPENDIX 3

	4.2	Type	of tank:	[	]	Bui	ilt-	in	[	]	Sep	parate	
	4.3	Separa provid	ate fuel tank room is led	[	]	Yes	S		[	]	No		
	4.4	Capac	eity of service tank:	lit	res			Cap	pacit	уо	f mai	n fue	l tank: litres
	4.5	a.	Fuel consumptionrate at full load:	1	litre	es/hou	ır						
		b.	Fuel consumption curve of generator is attached	[	]	Yes	S		[	]	No	ı	
		c.	Time allowed for max. fuel consumption at full load	ours	S								
			installations	[	]	Yes	3		[	]	No		
						,	Ye	es	N	lo	N	/A	Remarks
	4.6	and ap	ank room has been inspectoproved by Dangerous Goon. (N.B.: Supporting doched)	ods		ĺ	[	]	[	]	[	]	
	4.7	obtain	yor report for fuel tank ha led as required by Dangero s Division.		en	ĺ		]	]	]	[	]	
	4.8	more obtain	Supporting document is		_	[	[	]	[	]	[	]	
v.	Visua	al Inspe	ection										
	5.1	600 m	nate space (not less than am) is provided all round gency generator for enance/cleaning.			I	[	]	[	]	[	]	
	5.2		pply and discharge ductw	orks	S	ı	Ī	]	ſ	]	1	1	
	5.3	Air su runnir emerg	pply and discharge ductw ng in compartment other the ency generator room are sed with proper fire resisti	nan	S			]	[	]	[	]	
	5.4	made	the fuel tank in generator roof 3 mm steel construction ity less than 500 litres.				[	]	[	]	[	]	
	5.5	Gener	ator built-in fuel tank is not than 500 litres.	ot		I	[	]	[	]	[	]	
	5.6	Fuel ta	ank is electrically earthed.			I	[	]	[	]	[	]	
						,	Υe	es	N	lo	N	/A	Remarks

								ALLENDIA
5.7	A baffle wall of brick-work construction or of 9 mm metal sheet is provided between the side of service tank (if installed) and generator, serving as a screen wall between the							
5.8	two. Fuel refilling pump is connected to	[	]	[	]	[	]	
	essential power supply.	[	]	[	]	[	]	
5.9	A shut off valve is provided on the supply pipe from fuel tank to the service tank of generator.	[	]	[	]	[	]	
5.10	Capacity of battery is capable of starting the generator 4 times consecutively and calculation sheet is enclosed. (Capacity: Ah)	[	]	[	]	[	]	
5.11	The batteries are kept in fully charged condition and the trickle charge is operating.	ſ	]	[	]	Γ	1	
5.12	Inside emergency generator room,	L	J	L	J	L	J	••••••
5.12.1	door sill of sufficient height is provided to contain the total fuel contents of the service tank (if installed), fuel tank and sump of the generator;	ſ	1	Γ	]	[	1	
5.12.2	detailed operation instructions are	L	J	L	J	L	ı	
	displayed; and	[	]	[	]	[	]	
5.12.3	a log book is provided.	[	]	[	]	[	]	
5.13	Integrity of the fire resisting construction of generator room and the door is intact.	[	]	[	]	[	]	
5.14	The notices "EMERGENCY GENERATOR" (應急發電機) and "NO SMOKING" (不准吸煙) in 120 mm English and Chinese characters are							
VII E	provided at the entrance to the emergency generator room.	[	]	[	]	[	]	
	ctional Testing							
6.1	All testing are carried out with the generator room doors kept closed.	[	]	[	]	[	]	
6.2	The manual starting facilities of the emergency generator can operate satisfactorily.	[	]	[	]	[	]	
6.3	Upon failure of normal electricity supply, emergency generator:—	[	]	[	]	[	]	
6.3.1	automatically starts when the duration of power failure exceeds 1 second; and	г	1	г	1	г	1	
6.3.2	transfers to FS loads within 15 seconds.	]	]	[	]	[	]	
6.4	Emergency generator is capable of restarting upon failure of first attempt in starting.	[	]	[	1	ſ	1	
	-		es	_	Jo	N	/A	Remarks
6.5	Audible and visual alarms are given locally, and at fire control main panel when the generator starting sequence		-5	1.		14		Acinums
	is locked out due to starting failure.	[	]	[	]	[	]	

6.6	After one hour of running test, all instruments, safety devices, etc. indicate "normal" condition.	[	]	[	]	[	]		
6.7	The generator set will continue to run after a pre-determined time recommended by manufacturer unless it is stopped manually if the normal power supply has resumed.	[	]	[	]	[	]		•••
6.8	Warning signal is given locally and at fire control main panel when manual/auto selector switch turn to manual position. (N.B. such provision is strongly recommended)	[	]	[	]	[	]		
6.9	Remote control valve on supply pipe to the service tank is in good working order.	[	]	[	]	[	]		
6.10	All moving parts are effectively and		1		1	r	1		
6.11	rigidly guarded for safety.  All hot parts are properly insulated.	l r	]	] [	]	l I	]		•••
6.12	No exhaust leak is detected inside	ι	J	L	J	L	J		•••
0.12	generator room while the generator is running.	[	]	[	]	[	]		•••
VII. On I	Load Test								
7.1	All loadings as listed in item 2 were co	nnecte	ed		[	]		Yes [ ] No	į
7.2	2 Frequency (Hz)								
7.3	3 Maximum starting current (I <sub>LMAX</sub> )								
	R: A Y:				A		I	B:	A
7.4	Voltage dip: %	Voltag	e rec	cover	y tiı	ne:		second	ls
7.5	Running current (I <sub>L</sub> )								
	R: A Y:				A		I	B:	A
7.6	5 Voltage (Volts)								
	R-Y: Y-B:						B-I	R:	
	R-N: Y-N:						B-l	N:	
7.3	7 Engine speed (rpm)								
7.8	B Duration of on-load test (hr.)								
	` '								
VIII. Gen	eral Comments & Remarks								

Full Name of Design Engineer (in block letters):
Name of Works *Specialist/ Agent (in block letters):
Company Chop:
Date: ** delete as appropriate
Test conducted by:
(Signature)
Name of FSI Contractor's Representative (in block letters)
Company Chop
(RC / ) Name of FSI Contractor (FSI Contractor Registration Number)
Date